	Contractor RFI	MetroED Answer
1	BEI would like to request official shop drawings and floor plans for each of the buildings and campus.	Linked here https://drive.google.com/file/d /1qZbHxXfje9UucnxAbr-3dVA s41G-MPEA/view?usp=shari ng
2	Does this work plan on being completed while there are no students onsite? Please confirm anticipated schedule.	The work will be completed during day shifts and outside of the educational program hours during the April break or summer break. The district expects work to be complete by the end of summer break. Link to school calendar. https://www.metroed.net/Page/2#calendar631/20240229/month
3	Please confirm that all locations are to have a lockdown functionality.	Yes, all doors should have the wireless feature in Salto called Lockdown and be able to lock the doors from the inside using the privacy button.
4	Currently, Salto does not have a native button for their panic bar devices. If these panic bars are to receive lockdown functionality, are these panic bars to have 3rd party buttons with indicators installed? If so, suggested part # ZFA-FA200-BK-OG-2U-EE.	The district accepts the Salto Part number # ZFA-FA200-BK-OG-2U-EE for the privacy switch to lock the door from the inside.
5	Are door contacts required for each door on this project? If so, suggested part # RFDTCTx30W01.	Yes all locks will have the door contact to provide open/closed status to salto, and the district accepts the part requested.
6	Are request to exit devices required for each door on this project?	Yes, please install a request to exit on all doors.
7	Doors: 504390, 504389. BEI would like to suggest a NEO is installed at each of these locations, due to fire rating of each of	Please submit bid reflecting this option for these doors.

	these doors.	
8	Door: 504388. BEI would like to suggest that a NEO is installed at this location. Due to the current lock body, there is not a Salto alternative in the Mortise Style.	Please submit bid reflecting this option for this doors.
9	Door: 504387. BEI would like to suggest that this is changed to an XS4+ with cylindrical body. Welding will be required at this location, performed by others.	District accepts change and welding will be done by others at this location.
10	Door 504429. BEI would like to confirm the removal of this door from the scope. Due to egress concerns.	Both 504429 and 504234 will be left off the project.
11	The following doors are currently in question on the "MetroED Door Schedule" that was provided. Please confirm if these locations are to be included in the scope of work: 504027, 504028, 504039, 504042, 504073, 504105, 504132, 504139,504140, 504141, 504153, 504172, 504185, 504215, 504216, 504251, 504252, 504261, 504263, 504271, 504297, 504298,504309, 504320, 504322.	504027 - No 504028 - No 504039 - No 504042 - No 504073 - No 504105 - No 504132 - No 504139 - No 504140 - No 504153 - No 504153 - No 504155 - No 504215 - No 504216 - No 504251 - No 504252 - No 504263 - No 504297 - No 504309 - No 504320 - No 504322 - No
12	Door: 504081. This gate will require installation of a Keedex box and modification as the Salto hardware will not fit. Please confirm who is responsible for the welding and installation.	Awarded contractor is responsible for Keendex and modifications.

13	Door: 504070. BEI would like to confirm that this lock is to be changed to an XS4+ with cylindrical lock body.	SX4+ will replace the CU.
14	A secondary walk will be needed, will there be another round of RFI's allowed to be submitted?	No, at this time the district believes enough project information has been provided. If additional RFIs are allowed, the district will post an addendum.
15	Door: 504021. Salto does not have KPP kits that adapt to Precision Vertical Rods. Suggest to replace with new Von Duprin Vertical Rods sets for both doors.	Contractor is to replace with new Von Duprin Vertical Rods sets for both doors.
16	Door: 504354. BEI would like to confirm that these doors are going to be replaced. The current condition of the door will not allow the new Salto hardware to install/latch correctly.	Lock is to be included in the bid. However, the district may choose to remove it from the contract if deemed unnecessary.
17	Door: 504249. BEI would like to confirm that these doors are going to be replaced. The current condition of the door will not allow the new Salto hardware to install/latch correctly.	Lock is to be included in the bid. District will coordinate the replacement of the door to accommodate the Salto lock during the project timeline.
18	Are the below doors hardwired or wireless? DO-400-E-EXTDR2-504008 DO-400-E-EXTDR4-504011 DO-BLDG6-E-MAIN-504065	These doors should not be included.
19	Does this door have existing Salto? Is it to remain if it exists currently or will it be replaced? Same question for other doors with existing Salto HW.  DO-BLDG6-E-MAIN-BACKDR-504074	This door should not be included. Doors with Salto in place will not be part of this project.
20	For any exterior doors with Salto Wireless locks should the Salto part number with "E5" on the end of the part number be used?  The "E5" version of Salto Wireless locks are made for outdoor applications and come with the weather gasket.	All doors need to meet exterior standards if outside.

21	What model of vertical rod panic bars exist on these three doors?  SVCTE-800-I-RM815-504292  SVCTE-800-I-RM817-504300  SVAE-PORT-E-MAINOFF-504021	SVCTE-800-I-RM815-504292 - Von Duprin Panic Hardware 99 Series 266M 971235-00  SVCTE-800-I-RM817-504300 - Von Duprin Panic Hardware 99 Series 266M 971235-00  SVAE-PORT-E-MAINOFF-50 4021: Precision Panic Hardware 335L
22	What model of Von Duprin Vertical Rod Panic Bars should be used for door SVAE-PORT-E-MAINOFF-504021? Salto makes panic bar adapter kits that are compatible with external or internal Vertical Rod Panic Bars. Von Duprin panic bars for external vertical rods come as a three locking point or two locking point option.	Contractor will install a Salto compatible code compliant solution.
	Will there be key overrides on each door?	There will be at least one key override into each classroom. Counts and location will be determined after award of contract. District will provide lock core.